
## UNITED STATES DEPARTMENT OF THE INTERIOR

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction



BUREAU OF LAND MANAGEMENT MAY 06 2011 Sundry Notices and Reports on Wells Farmington Field Office Sureaus of Language Number SF-07926 Type of Well 6. If Indian, All. or GAS Tribe Name **Unit Agreement Name** Name of Operator BURLINGTON 345678970 RESOURCES OIL & GAS COMPANY LP Well Name & Number Address & Phone No. of Operator Vaughn 13 PO Box 4289, Farmington, NM 87499 (505) 326-9700 API Well No. 30-039-20371 Location of Well, Footage, Sec., T, R, M Field and Pool Unit A (NENE), 990' FNL & 1190' FEL, Section 27, T26N, R6W, NMPM Basin DK/Ensenada GL/Blanco MV **County and State** Rio Arriba, NM 12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA Type of Submission Type of Action Notice of Intent Abandonment Change of Plans Casing Repair Recompletion **New Construction** Subsequent Report Non-Routine Fracturing Plugging Casing Repair Water Shut off Bl Final Abandonment Altering Casing Conversion to Injection 13. Describe Proposed or Completed Operations 04/11/2011 MIRU AWS 731, ND WH, NU BOPE, PT BOPE, Test - OK. Remove tbg hanger, POOH w/ 2 3/8" tbg. Circ, clean, 4/18/11 RIH w/ RBP & Pkr to test csg. 4/20/11 RU BlueJet W/L. Perform Csg Integrity Log. RD W/L. 4/20/11 Notified BLM (Steve Mason) & OCD (Charlie Perrin) of csg leak in 4 1/2" csg @ 480' - 511' w/ injection rate of 1/2bbls/min @ 300#. BH has gas blow w/ RBP @ 5110'. Requested permission to set RBP @ 800'. PT & dump sand. If circulation is established circ annulus clean. If not perf @ 511' w/ 3 holes & pump 260sx Class B cmt. WOC. Tag & D/O plug & perform MIT. Verbal approval received 4/20/11 to proceed as requested. Set RBP @ 823'. PT csg from 511' -823' to 600#. Test - OK. Release pkr. Dump 150# sand on RBP. Unload hole. 4/26/11. Pumped 210sx Type III Neat cmt. 4/27/11 Tag @ 200'. D/O cmt from 200' - 560'. PT csg to 500#/15min. Test - OK. 4/28/11 Perform MIT. PT csg to 560#/30min. Test - OK. Chart is attached. 5/3/11 RIH w/ 237its. 2 3/8", 4.7#, J-55 tbg set @ 7404' w/ F-Nipple @ 7402'. ND BOPE. NU WH. RD RR @ 13:30hrs on 5/3/11. 14. I hereby certify that the foregoing is true and correct. Date 5/5/11 Crystal Tafoya Title: Staff Regulatory Technician (This space for Federal or State Office use) APPROVED BY Title Date CONDITION OF APPROVAL, if any:

SEPTED FOR RECORD

PARASKGTON FIELD OFFICE

MAY **0 9** 2011