UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT



BUREAU OF LAND MANAGEMENT JUL 21 2011 2232425262720 Sundry Notices and Reports on Wells Farmington Field Office 5Buredesse Numberagemen. NM-03863 6. If Indian, All. or Type of Well Tribe Name GAS 7. Unit Agreement Name Name of Operator BURLINGTON RESCURCES OIL & GAS COMPANY LP 8. Well Name & Number Address & Phone No. of Operator VALDEZ 8M PO Box 4289, Farmington, NM 87499 (505) 326-9700 9. API Well No. 30-039-30452 Location of Well, Footage, Sec., T, R, M Surface: Unit O (SW/SE), 1255' FSL & 1855' FEL, Section 28, T28N, R4W, NMPM **BLANCO MV / BASIN DK** Bottomhole: Unit P (SE/SE), 700' FSL & 700' FEL, Section 28, T28N, R4W, NMPM 11. County and State Rio Arriba, NM 12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA Type of Submission Type of Action Notice of Intent Abandonment Change of Plans X Other -Casing Report New Construction Recompletion Non-Routine Fracturing Subsequent Report Plugging Water Shut off Casing Repair Conversion to Injection Altering Casing Final Abandonment 13. Describe Proposed or Completed Operations 07/04/11 MIRU AWS 673. NU BOPE. PT 7" csg to 600#/30min @ 17.00hrs on 07/05/11. Test - OK PU & TIH w/8 3/4" bit. Tag cmt @ 198', DO cmt @ 238' & Drilled ahead to 4690' - Inter TD reached 07/09/11. Circ. hole & RIH w/ 111jts, 7", 23# J-55 LT &C csg set @ 4679 w/ ST @ 4148'. 1st Stage - Flush pumped & lines w/ 5bbls FW. Pre-flushed w/ 10bbls GW, 2bbls FW. Pumped scavenger w/ 19sv(57cf-10bbls=3.02yld) Premium Lite w/3% CaCl, 0 25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS Lead w/9sx(19cf-3bbls=2.13yld) Premium Lite w/ 3% CaCl2, 0 25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Tail w/ 58sx(80cf-14bbls=1.38) Type III cmt w/ 1% CaCl, .025 pps celloflake, & 0.2% FL-52. Dropped plug & displaced w/ 30bbls FW & 152bbls MW Bumped plug. Plug down @ 22.16hrs 07/11/11 Open ST & Circ. 10bbls cmt to surface. WOC. 2nd Stage - Flush pumped & lines w/ 5bbls FW. Pre-flushed w/ 10 bbls FW, 10bbls GW, 10bbls FW Pumped scavenger w/ 19sx(57cf-10bbls=3.02yld) Premium Lite w/ 3% CaCl, 0.25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS Lead w/ 522sx(1112cf-198bbls=2.13yld) Premium Lite w/ 3% CaCl2, 0 25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Dropped plug & Displaced w/ 163bbls of FW. Bumped plug & close ST. Plug down @ 04·12hrs on 07/12/11 Circ. 50bbls cmt to surface. RD cmt. WOC. 07/12/11 TIH w/ 6 1/4" bit. Drill out ST @ 4148'. PT csg to 1500#/30min @04.00hrs on 07/13/11. Test -OK. Drilled w/ 6 1/4" bit. Tag cmt @ 4574', reached TD @ 8846' on 07/16/11. Circ. hole & RIH w/ 207jts, (32jts BT&C & 175jts LT&C) 4 1/2", 11.6#, L-80 csg set @ 8845'. RU to cmt. Flushed lines w/ 5bbls FW. Pumped w/ 25bbls mud, 170bbls Mud w/ N2, 10bbls FW w/ N2, 10bbls GW w/ N2 & 10bbls FW. Pumped scavenger 9sx(28cf -5bbls=3.10yld) Premium lite HS FM, 0.25pps celloflake, 0.3% CD-32, 6.25pps LCM-1, & 1%FL-52 Tail w/283sx(560cf-100bbls=1.98yld) Premium lite HS FM, 0.25 pps celloflake. 0.3% CD-32, 6.25pps LCM-1 & 1% FL-52. Dropped plug & displaced w/ 137bbls FW Bumped plug. Plug down @ 15 34hrs on 07/18/11 RD cmt. WOC. ND BOPE. NU WH. RD RR @ 07:30hrs on 07/19/11. PT will be conducted by Completion RigAResults & TOC will appear on next report certify that the foregoing is true and correct. Marie E. Jaramillo Signed Title Staff Regulatory Technician Date 07/20/11 ACCEPTED FOR RECORD (This space for Federal or \$tate Office use) APPROVED BY Title CONDITION OF APPROVAL, if any: Title 18 U S C Section 1001, makes it a crime for any person knowingly and willfully to make any department the United States any false, fictuious or fraudulent statements or representations as to any matter within 15 miles. FARMINGTON FIELD OFFICE