

**UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT**

RECEIVED**AUG 17 2011**

Sundry Notices and Reports on Wells

Farmington Field Office
Bureau of Land Management1. Type of Well
GAS2. Name of Operator
BURLINGTON
RESOURCES OIL & GAS COMPANY LP

3. Address & Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M

Surface: Unit M (SWSW), 1150' FSL & 1150' FWL, Section 16, T28N, R5W, NMPM

5. Lease Number
SF-080516
6. If Indian, All. or
Tribe Name
7. Unit Agreement Name
San Juan 28-5 Unit
8. Well Name & Number
San Juan 28-5 Unit 83
9. API Well No.
30-039-20242
10. Field and Pool
Blanco MV / Basin DK
11. County and State
Rio Arriba, NM

**12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA**

Type of Submission

Type of Action

☐ Notice of Intent☐ Abandonment☐ Change of Plans☒ Other — **RECOMPLETE**☒ Subsequent Report☐ Recompletion☐ New Construction☐ Plugging☐ Non-Routine Fracturing☐ Final Abandonment☐ Casing Repair☐ Water Shut off☐ Altering Casing☐ Conversion to Injection**13. Describe Proposed or Completed Operations****PLEASE SEE ATTACHED****14. I hereby certify that the foregoing is true and correct.**

Signed

Dollie L. Busse

Title Staff Regulatory Technician

Date 8-16-11

(This space for Federal or State Office use)

APPROVED BY

Title

Date

CONDITION OF APPROVAL, if any:

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

ACCEPTED FOR RECORD**AUG 18 2011****FARMINGTON FIELD OFFICE****NMOCD**

PC

San Juan 28-5 Unit 83 (Recomplete)

API #30-039-20242

Blanco MV / Basin DK

Page Two

6/07/2011 MIRU H&H Slickline. ND WH. NU BOPE.
6/08/2011 PT BOPE. Test – OK. Remove tbg hanger. POOH w/ 2 3/8" tbg. RU Weatherford W/L. RIH w/ CBP set @ 7800'. RD W/L. PT csg. Test – OK. RD RR @ 16:00 hrs on 6/8/11.
6/09/2011 RU W/L. Run GRL/CCL/CBL from 7800' to surface. TOC @ 5500'. RD W/L.
6/10/2011 Install Frac valve. Attempt to PT secondary seal; primary seal leaking. Re-pack seal. PT to 3000#. Test – OK. PT csg to 4500#/30min. Test – OK. ND BOPE. Contact J.Lovato/BLM & B.Powell/OCD request permission to perf @ 5360' & set retainer @ 5320' & sqz w/ 110sx Prem.Lite cmt to tie into 7" shoe set @ 3765'. OK to proceed.
6/11/2011 RU Weatherford W/L. RIH shoot 2 sqz holes @ 5360'. Set cmt retainer @ 5320'. RD W/L. TIH w/ stinger, space out, sting in. Test tbg. RU BJ cmt crew. Pump 110sx Premium Lite cmt. Displaced w/ 20.5bbbls FW. TOO H w/ stinger.
6/13/2011 RU W/L. Run CBL from cmt retainer @ 5319' to 3500'. TOC @ 5090'. Contact J.Lovato/BLM & B.Powell/OCD request permission to perf @ 5070' & sqz 100sx Prem.Lite w/ 20bbbls Seal bond to bring TOC into 7" shoe. OK to proceed. TIH w/ pkr set @ 4810'.
6/14/2011 RU cmt crew. Pump 20bbbls Seal Bond, 110sx Premium Lite 12.1# cmt. Displaced w/ 21.5bbbls FW. RD cmt. WOC.
6/15/2011 Tag cmt @ 4962' D/O cmt fell out @ 5072'. RU W/L. Run CBL 5300' to 3500'. TOC @ 4900'. Rec'vd approval from Steve Mason/BLM & Charlie Perrin/OCD to squeeze again.
6/16/2011 RU W/L. RIH & shoot 4 sqz holes @ 4880'. RD W/L. TIH w/ cmt retainer on 2 3/8" tbg, set retainer @ 4694'. RU cmt crew. Pump 20bbbls Seal bond. Pump 170sx(362cf-64bbbls=2.13yld). Displaced w/ 18bbbls FW. WOC.
6/17/2011 D/O cmt retainer @ 4694'. Tag cmt @ 4790' & D/O. Cmt fell out @ 5070'; previous sqz holes @ 5070'. RU W/L. Run CBL from 5100' to 3900'. TOC @ 4520'.
6/20/2011 D/O cmt retainer & cmt fell out @ 5360'. Circ clean.
6/28/2011 Rec'vd verbal approval from Steve Mason/BLM & Brandon Powell/OCD to complete MV Completion & then squeeze above MV. Need to monitor BH during frac.
7/07/2011 ND BOPE. NU WH. PT BOPE. Test – OK.
7/08/2011 MIRU Weatherford W/L. Perf **Point Lookout** w/ .34" diam. – 1SPF @ 5972', 5949', 5924', 5890', 5876', 5870', 5858', 5848', 5842', 5834', 5824', 5794', 5780', 5770', 5752', 5748', 5736', 5732', 5730', 5720', 5695', 5664', 5624', 5622', 5618', 5616' = 26 Holes. Acidize w/ 10bbbls 15% HCL acid. Frac w/ 126,756gals 70Q N2 Slick/Foam w/ 100,051# 20/40 Brown Sand. Total N2:1,451,200SCF. Set CFP @ 5582'.

San Juan 28-5 Unit 83 (Recomplete)

API #30-039-20242

Blanco MV / Basin DK

Page Three

7/08/2011 Perf **UMF/Cliffhouse** w/ .34" diam. – 1SPF @ 5544', 5486', 5480', 5440', 5416', 5408, 5398', 5394, 5390', 5384', 5370', 5360', 5344', 5324', 5308', 5300', 5288', 5264', 5244', 5234', 5220', 5212', 5192', 5176', 5170', 5158', 5142' 5108' = 28 Holes. Frac w/ 123,242gals 70Q N2 Slick/Foam w/ 99,075# 20/40 Brown Sand. Total N2:1,317,900SCF.

7/09/2011 RU Weatherford. RIH to set CFP @ 5100'. Perf **Lewis** w/ .34" diam. – 1SPF @ 5028', 5012', 4982', 4972', 4964', 4952', 4944', 4926', 4906', 4900', 4856', 4846', 4832', 4800', 4780', 4768', 4758', 4748', 4740', 4734', 4722', 4718', 4712', 4708', 4704', 4696', 4688', 4674' = 28 Holes. Frac w/ 133,140gals 75Q Visco Elastic/Foam w/ 84,917# 20/40 Brown Sand. N2:2,333,600SCF. Start Flowback.

7/11/2011 RIH w/ CBP set @ 4626'. RD Flowback & Frac Equip.

7/20/2011 MIRU Basic Energy Services. ND WH. NU BOPE. PT BOPE. Test – OK.

7/21/2011 Tag CBP @ 4626' & D/O.

7/22/2011 RU W/L. Shot 4 sqz holes @ 4530'. TIH w/ pkr set @ 4220'. RU cmt crew. Pumped 100sx(139cf-24bbls=1.39yld) Type III 14.5# cmt. Displaced w/ 17bbls FW.; hesitate sqz 10min intervals, locked up w/ 19bbls displaced @ 1000#. RD cmt crew.

7/25/2011 Release & TOH w/ pkr. TIH w/ 3 7/8" bit, tag cmt @ 4406'. D/O cmt fell out @ 4544'. Circ clean. PT sqz holes. Test – OK. RU W/L. Run CBL from 4611' to 3300'. TOC @ 4480'.

7/26/2011 Contacted Steve Mason/BLM & Charlie Perrin/OCD request permission to perf @ 4460'. OK to proceed. TIH & set pkr @ 4169'. RU cmt crew. Pump 90sx(123cf-22bbls=1.37yld) cmt. Displaced w/ 17bbls FW; hesitate sqz 10min intervals. RD cmt crew. Flowback.

7/27/2011 Release & TOH w/ pkr. TIH w/ 3 7/8" bit, tag cmt @ 4382'. D/O cmt fell out @ 4464'. Circ clean. PT sqz holes @ 4460' to 500#/30min. Test – OK. RU W/L. Run CBL from 4611' to 3300'. TOC @ 4320'. Rec'vd verbal approval from Steve Mason/BLM & Charlie Perrin/OCD to not have to squeeze again. RD W/L.

7/28/2011 Tag CFP @ 5100' & D/O. Flow back.

7/29/2011 Tag CFP @ 5582' & D/O. Flow back.

8/02/2011 Flow test MV.

8/03/2011 C/O to CBP set @ 7800' & D/O.

8/04/2011 C/O & M/O from 7977' to PBTD @ 8000'. RIH w/ 253jts 2 3/8", 4.7#, J-55 tbg set @ 7895' w/ F-Nipple @ 7896'.

8/05/2011 Land 253jts 2 3/8", 4.7#, J-55 tbg. ND BOPE. NU WH. RD RR @ 18:00hrs on 8/5/11.