Submit I Copy To Appropriate District Form C-103 State of New Mexico Office Revised August 1, 2011 Energy, Minerals and Natural Resources District I - (575) 393-6161 WELL API NO. 1625 N French Dr. Hobbs, NM 88240 District II - (575) 748-1283 30-045-10173 OIL CONSERVATION DIVISION 811 S First St., Artesia, NM 88210 <u>District III</u> – (505) 334-6178 5. Indicate Type of Lease 1220 South St. Francis Dr. STATE 🛛 FEE 1000 Rio Brazos Rd , Aztec, NM 87410 District IV - (505) 476-3460 1220 S St. Francis Dr , Santa Fe, NM Santa Fe, NM 87505 6. State Oil & Gas Lease No. E-8444-003 SUNDRY NOTICES AND REPORTS ON WELLS 7. Lease Name or Unit Agreement Name (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR, USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH 8. Well Number M1 1. Type of Well Oil Well Gas Well 🛛 Other 9. OGRID Number 131994 2. Name of Operator Four Star Oil & Gas Company 10 Pool name or Wildcat 3. Address of Operator P.O. Box 730, Aztec, NM 87410 Attn: Regulatory Specialist Blanco Mesaverde & Basin Dakota 4. Well Location Unit Letter A (NE1/4NE1/4): 1190 feet from the North line and 1190 feet from the East line NMPM Range 12 West County: San Juan Section 36 Township 31 North 11. Elevation (Show whether DR. RKB, RT. GR, etc.) 5882' (GL) 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK REMEDIAL WORK PLUG AND ABANDON ALTERING CASING [COMMENCE DRILLING OPNS. TEMPORARILY ABANDON **CHANGE PLANS** PANDA PULL OR ALTER CASING CASING/CEMENT JOB MULTIPLE COMPL DOWNHOLE COMMINGLE OTHER: Repair Bradenhead OTHER: 13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions. Attach wellbore diagram of proposed completion or recompletion. 1. Pull 6803' of 2-3/8" production tubing. 2. Run CBP and packer. Set CBP at ~4000' load casing with water and test. Attempt to isolate leak with packer. Pull packer and tubing a Run Ultrasonic Imaging Tool bond log (USIT) and/or CBL to validate cement bond. evaluate bond log for poor or no bond Discuss perforation location and cementing procedure with NMOCD prior to r proceeding with cement squeeze. đ. Run cement retainer above hole(s) Cement as per agreed volume e. f. Drill out retainer, and cement - pressure test casing (monitor bradenhead pressure during casing test). Proceed to drill out CBP and cleanout to PBTD Run production production tubing and land at ~6800' Re-install plunger lift equipment. Spud Date: Rig Release Date: I hereby certify that the information above is true and complete to the best of my knowledge and belief. TITLE ENGINEER SIGNATURE Type or print pame James Micikas E-mail address: MICIKJD@chevron.com PHONE: 505-333-1920 Deputy Oil & Gas Inspector. 9/30/// For State Use Only APPROVED BY: Dyrang

Conditions of Approval (if any)



