submitted in lieu of Form 3160-5

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

	Sundry Notices and Reports on Wells				
1.	Type of Well GAS	RECEIVED	5. 6.	Lease N NM-054 If India Tribe N	16 n, All. or
2.	Name of Operator	NOV 15 2011	7.	Unit Ag	reement Name
	ConocoPhillips	Farmington Field Offic∈ Bureau of Land Managemen			
3.	Address & Phone No. of Operator		8.		ime & Number x WN Federal 10
	PO Box 4289, Farmington, NM 87499 (505) 326-9700			API Well No.	
4.	Location of Well, Footage, Sec., T, R, M			30-045-	34073
	Unit D (NWNW), 1144' FNL & 1115' FWL, Section 24, T30N, R13W, NMPM			Field and Pool Basin Fruitland Coal	
			11.	County San Jua	and State n, NM
12	. CHECK APPROPRIATE BOX TO INDICATE N	ATURE OF NOTICE, REPORT, OT	HER D	OATA	
	Type of Submission Type of Action X Notice of Intent Abandonment Recompletion	Change of Plans New Construction	<u>X</u>	Other —	TA Well
G,	Subsequent Report Plugging Casing Repair Final Abandonment Altering Casing	Non-Routine Fracturing Water Shut off Conversion to Injection			
<u> //</u> 13	. Describe Proposed or Completed Operations				<u> </u>
	onocoPhillips Company requests permission to temporal occdure and current wellbore schematic.	ary abandon the subject well for future u	iphole p	otential p	er the attached
		Notify NMO prior to be operat			
14	. I hereby certify that the foregoing is true and corr	rect.			
Si	gned Tajoya Cr	ystal Tafoya Title Staff Regulat	ory Tec	<u>hnician</u>	Date IISII
Àl	his space for Federal or State Office use) PPROVED BY Original Signed: Stephen Mason T	Title		Date	NOV 1 7 2011
Title		n Of Approval, it ally. on 1001, makes it a crime for any person knowingly and willfully to make any department or agency of a false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction CUD NOV		10V 21'11	
				OIL C	ONS. DIV.
				e-1	TOT O

DIST. 3



ConocoPhillips MADDOX WN FEDERAL 10 Expense - TA

Lat 36° 48' 10.08" N

Long 108° 9' 46.08" W

PROCEDURE

- 1. Hold pre-job safety meeting. Comply with all NMOCD, BLM, and COPC safety and environmental regulations. Test rig anchors prior to moving in rig.
- 2. MIRU work over rig. Check casing, tubing, and bradenhead pressures and record them in Wellview. If there is pressure on the BH, contact engineer to review complete BH history and get a gas analysis done.
- 3. RU blow lines from casing valves and begin blowing down casing pressure. Kill well with produced Fruitland coal water, if necessary.
- 4. TOOH and lay down rods (per pertinent data sheet).
- 5. ND wellhead and NU BOPE. PU and remove tubing hanger and tag for fill, adding additional joints as needed. Record fill depth in Wellview.
- 6. TOOH with tubing (per pertinent data sheet). Tubing will be laid down.

Use Tuboscope Unit to inspect tubing and record findings in Wellview. Make note of corrosion, scale, or paraffin and save a sample to give to the engineer for further analysis.

- 7. Round trip gauge ring with wireline for 4 5" 10.5# J-55 casing (ID: 4.052").
- 8. Use wireline to set CIBP for 4.5" 10 5 J-55 casing. Set CIBP at 1850' (50' above top FTC perfations-1900').
- 9. Perform MIT (Mechanical Integrity Test) above the CIBP to 600 psig for 30 minutes on a 2 hour chart. If pressure test fails, test CIBP and notify engineer.
- 10. If MIT is good, TIH and displace KCl with packer fluid. TOOH and lay down tubing Notify engineer if MIT fails.
- 11. ND BOP, NU wellhead, and notifiy engineer and lead that the operation is complete. RDMO.

Tubing Drift Check

Procedure

- 1. Set flow control in tubing. With air, on location, use expendable check. With no air on location, use wire line plug.
- 2. RU drift tool to a minimum 70' line. Drift tool will have an OD of at least the API drift specification of 1.901" for the 2 3/8",4.7# tubing, and will be at least 15" long. The tool will not weigh more than 10# and will have an ID bore the length of the tool, so fluids may be pumped through the tool if it becomes stuck.
- 3. Drop the tool into the tubing string and retrieve it after every 2 joints of tubing ran in hole. If any resistance to the tool movement is noticed, going in or out, that joint will be replaced.
- 4. In order to stimulate the plunger lift operation, all equipment must be kept clean and free of debris.

The drift tool should be measured with calipers before each job, to ensure the OD is the correct size for the tubing being checked. The maximum allowable wear of the tool is .003".

