



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

RCVD APR 12 '12
OIL CONS. DIV.

DIST. 3

MECHANICAL INTEGRITY TEST REPORT
(TA OR UIC)

Date of Test 17 APR 2012 Operator CONOCO API # 30-0 45-31932

Property Name RANDLEMAN Well # 113 Location: Unit C Sec 13 Twn 3 Rge 11

Land Type:

State _____
Federal _____
Private X _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 75
Bradenhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. 0

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 600 psi. for 15 mins. Test passed/failed

REMARKS: 1000 PSI SPRING, 60 MINUTE CLOCK.
PRESSURED UP TO 610 PSI. PRESSURE FELL TO
605. PRESSURED BACK UP TO 640. PRESSURE FELL TO
635 PSI PUMPED IT UP TO 660 PSI PRESSURE STABILIZED
AND HELD FOR 15 MINUTES

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Specialist
(Position)

Revised 02-11-02