



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCUD MAY 15 '12
OIL CONS. DIV.

MECHANICAL INTEGRITY TEST REPORT ^{DIST. 3} (TA OR UIC)

Date of Test 5-15-12 Operator Merrion API # 30-045-26014

Property Name Wild Hare Well # 1 Location: Unit D Sec 11 Twn 24 Rge 8

Land Type:

State _____
Federal ☒
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒
Pressure observation ☒

Temporarily Abandoned Well (Y/N): NO TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. —

Pressured annulus up to 570 psi. for 32 mins. Test passed/~~failed~~

REMARKS: Pressure dropped about 5 PSI in the first 6 min. pressure held steady for 26 min.

By [Signature]
(Operator Representative)

Witness Paul Wiebe
(NMOCD)

Production Engineer
(Position)

Revised 02-11-02