



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 8/06/2012 Operator WPX API # 30-0 39-29801

Property Name Rosa Unit Well # 393A Location: Unit Sec 15 Twn 31 Rge 4

Land Type:

State
Federal X
Private
Indian

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres.
Crownhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. 0

Tbg. SI Pres.
Tbg. Inj. Pres.

Max. Inj. Pres. RCUD AUG 6 '12

OIL CONS. DIV.

DIST. 3

Pressured annulus up to 560 psi. for 30 mins. Test passed failed

REMARKS: Hurricane Rig #15 on site, Antelope running MIT, BHT not run due to BH + Int not being shut in for 24hr. 1000lbs spring, 1hr Check, 1hr 1000 lbs chart w/ Temp. Started @ 0psi pressured to 560psi, 5min 550 BH 0 Int 0, 10 min 550 BH 0 Int 0, 15 min 550 BH 0 Int 0, 20 min 545 BH 0 Int 0, 25 min 545 psi BH 0 Int 0, 30 min 545 psi BH 0 Int 0. Bleed down to 0 psi. Cast Iron Bridge plug set @ 3235ft. Leak tightened under BOP was still slightly leaking

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Project Consultant
(Position)

Revised 02-11-02