



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 8/8/2012 Operator WPX API # 30-039-26165

Property Name Rosa Unit Well # 500 Location: Unit D Sec 23 Twn 31 Rge 4

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 610
Head Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. RCVD AUG 8 '12

OIL CONS. DIV.

Pressured annulus up to 610 psi. for 30 mins. Test passed/failed DIST. 3

REMARKS: Hurricane Rig 15 onsite, Antelope onsite for MIT. BHT not run due to BH not closed in 24 hrs. CFB Plug set @ 3484 ft. 1 hr clock, 1000 lbs spring + 1 hr 1000 lbs chart w/ temp. Start @ 0 psi, 5 min 610 psi BH 0, 10 min 610 psi BH 0, 15 min 620 psi BH 0, 20 min 620 psi BH 0, 25 min 625 psi BH 0, 30 min 625 psi BH 0, back to 0 psi.

By [Signature]
(Operator Representative) 8-9-12

Witness

[Signature] Kelly
(NMOCD)

Operation Eng. _____
(Position)

Revised 02-11-02