

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB No. 1004-0135
Expires November 30, 2000

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an
abandoned well. Use Form 3160-3 (APD) for such proposals.

2005 SEP 6 AM 10 21

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

070 FARMINGTON NM

2. Name of Operator
ConocoPhillips Company

3a. Address
5525 Highway 64 Farmington NM 87401

3b. Phone No. (include area code)
(505)599-3419

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1597 SOUTH 663 EAST
UL: 1, Sec: 23, T: 32N, R: 8W

5. Lease Serial No.
SF079380

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

NMNM78424B

8. Well Name and No.
SAN JUAN 32-8 UNIT 267A

9. API Well No.
30-045-32886

10. Field and Pool, or Exploratory Area
BASIN FRUITLAND COAL

11. County or Parish, State
SAN JUAN
NEW MEXICO

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

| TYPE OF SUBMISSION | TYPE OF ACTION | | | |
|---|---|---|---|--|
| <input type="checkbox"/> Notice of Intent | <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/ Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Subsequent Report | <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Final Abandonment Notice | <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input checked="" type="checkbox"/> Other <u>Casing Report</u> |
| | <input type="checkbox"/> Change Plans | <input type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | |
| | <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

Casing was set in this well as per attached wellbore schematic.



14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Juanita Farrell

Title
Regulatory Analyst

Signature

Juanita Farrell

Date
08/23/2005

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

ACCEPTED FOR RECORD

Approved by

Title

Date

SEP 07 2005

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

FARMINGTON FIELD OFFICE
BY *ab*

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on reverse)

NMOC

END OF WELL SCHEMATIC

Well Name: San Juan 32-8 #267A
 API #: 30-045-32886
 Location: 1597' FSL & 663' FEL
Sec. 23 - T32N - R8W
San Juan County, NM
 Elevation: 6750' GL (above MSL)
 Dri Rig RKB: 13' above Ground Level
 Datum: Dri Rig RKB = 13' above GL

Patterson Rig: #747
 Spud: 10-Aug-05
 Spud Time: 19:30
 Release Dri Rig: 15-Aug-05
 Time Release Rig: 0:00
 Move In Cav Rig: _____
 Release Cav Rig: _____

9-5/8" 8 RD x 11" 3M Casing Head

☒ New
☐ Used

Surface Casing Date set: 12-Aug-05

Size 9 5/8 in
 Set at 230 ft # Jnts: 5
 Wt. 32.3 ppf Grade H-40
 Hole Size 12 1/4 in Conn STC
 Excess Cmt 125 %
 T.O.C. SURFACE Csg Shoe 230 ft
 TD of 12-1/4" hole 240 ft

Notified BLM @ 19:30 hrs on 10-Aug-05
 Notified NMOCD @ 19:30 hrs on 10-Aug-05

Intermediate Casing Date set: 14-Aug-05

☒ New
☐ Used

Size 7 in 75 jts
 Set at 3225 ft 0 pups
 Wt. 20 ppf Grade J-55
 Hole Size 8 3/4 in Conn STC
 Excess Cmt 160 % Top of Float Collar 3180 ft
 T.O.C. SURFACE Bottom of Casing Shoe 3225 ft
 Pup @ _____ ft TD of 8-3/4" Hole 3230 ft
 Pup @ _____ ft
 Notified BLM @ 17:50 hrs on 13-Aug-05
 Notified NMOCD @ 17:50 hrs on 13-Aug-05

Production Liner Date set: _____

☐ New
☐ Used

Size _____ in
 Nominal Wt. _____ ppf
 Grade _____ Connections: _____
 # Jnts: _____
 Hole Size _____ inches
 Underreamed 6-1/4" hole to 9.5"
 Top of Liner _____ ft
 PBTD _____ ft
 Bottom of Liner _____ ft set in 4 ft of fill on bottom

Surface Cement

Date cmt'd: 12-Aug-05
 Lead : 150 sx Class G Cement
+ 3% S001 Calcium Chloride
+ 0.25 lb/sx D029 Cellophane Flakes
1.16 cuft/sx, 174.0 cuft slurry at 15.8 ppg
 Displacement: 15.0 bbls fresh wtr
 Bumped Plug at: 04:00 hrs w/ 339 psi
 Final Circ Press: 64 psi @ 0.5 bpm
 Returns during job: YES
 CMT Returns to surface: 7 bbls
 Floats Held: No floats used
 W.O.C. for 6.00 hrs (plug bump to start NU BOP)
 W.O.C. for 10.00 hrs (plug bump to test csg)

Intermediate Cement

Date cmt'd: 14-Aug-05
 Lead : 425 sx Standard Class G Cement
+ 3% D079 Extender
+ 0.25 lb/sx D029 Cellophane Flakes
+ 0.2% D046 Antifoam
2.61cuft/sx, 1109.3 cuft slurry at 11.7 ppg
 Tail : 100 sx 50/50 POZ : Standard cement
+ 2% D020 Bentonite
+ 2% S001 Calcium Chloride
+ 5 lb/sx D024 Gilsomite
+ 0.25 lb/sx D029 Cellophane Flakes
+ 0.2% D046 Antifoam
1.27 cuft/sx, 127 cuft slurry at 13.5 ppg
 Displacement: 130.5 bbls
 Bumped Plug at: Did not bump plug
 Final Circ Press: 800 psi @ 2 bpm
 Returns during job: YES
 CMT Returns to surface: 27 bbls
 Floats Held: X Yes ___ No

Schematic prepared by:
 Aaron Fuhr, Development Engineer
 18-Aug-2005

COMMENTS:

| | |
|-----------------|--|
| 9-5/8" Surf: | No float equipment was run. Ran a guide shoe and an aluminum baffle plate 1 jt above the guide shoe @ 189'. Displaced top wiper plug with water. Shut in casing head and WOC before backing out landing jt. CENTRALIZERS @ 223', 146', 102' & 59'. Total: 4 |
| 7" Intermediate | DISPLACED W/ 130.5 BBLs. 8.4 PPG SLIGHTLY POLYMERIZED DRILL WATER CENTRALIZERS @ 3215', 3137', 3051', 2965', 2879', 2793', 201', 81' & 38'. TURBOLIZERS @ 2620', 2576', 2534' & 2490' Total: 9 Total: 4 |