



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCVD APR 16 '13
OIL CONS. DIV.
DIST. 3

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 16 APR 2013 Operator ENERVEST API # 30-0 39-21928

Property Name JICARILLA CONTRACT 147 Well # 7 Location: Unit L Sec 8 Twn 25 Rge 5

Land Type:

State _____
Federal _____
Private _____
Indian X

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. N/A

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: PLUG IS SET AT 7110. THE RIG USED A 60 MINUTE CLOCK
WITH A 1000 LBS SPRING. THE RIG PRESSURED UP TO 620 PSI,
PRESSURE HELD FOR THE FIRST 15 MINUTES THEN FELL 10 PSI
AND THEN HELD FOR ANOTHER 15 MINUTES

By Porter Smith
(Operator Representative)

Witness John Dutton
(NMOCD)

(Position)

Revised 02-11-02