



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

MAY 31 2013

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 31-MAY-2013 Operator BP API # 30-01509034

Property Name FLORANCE P Well # 34 Location: Unit 3 Sec 35 Twn 30 Rge 8

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. 1

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: 60 MINUTE CLOCK 1000 PSI SPRING
PACKER WAS SET AT 5460. THEN PRESSURED UP TO
250 PSI FOR A 5 MINUTE PRETEST. AND THEN PRESSURED
UP TO 600 PSI PRESSURE CLIMPED TO 620 PSI AND HELD
FOR THE LAST 10 MINUTES.

By ROBERTO MARTINEZ
(Operator Representative)

Witness [Signature]
(NMOCD)

WELL SITE LEADER
(Position)

Revised 02-11-02