



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCVD JUL 30 '13
OIL CONS. DIV.
DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 30 JULY 2013 Operator ~~25~~ CONOCO API # 30-0 45-29004

Property Name ALLISON UNIT POW Well # 2 Location: Unit I Sec 19 Twn 32 Rge 4

Land Type:

State _____
Federal X _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 98 Tbg. Inj. Pres. _____
Tubing Pres. 98
Int. Casing Pres. NA

Pressured annulus up to 560 psi. for _____ mins. Test passed/failed

REMARKS: 1000 PSI SPRING, 60 MINUTE CLOSURE, PRESSURED
UP THE ANNULUS TO 560 PSI. PRESSURE FELL TO 550 PSI
AND PRESSURE HELD FOR 25 MINUTES

By J Cole
(Operator Representative)

Witness [Signature]
(NMOCD)

[Signature]
(Position)

Revised 02-11-02