

Tapp Com #5
 UL-P, Sec 17, T28N, R8W
 API # 30-045-24332

DEC 19 2013

GL: 5866'
 KB: 12'

Well History

SPUD 1/8/81. Completed in DK in 3/81, land
 tbg @ 6443'.

1/18/06: WL tag FL @ 6380'wlm, tag fill @
 6627'wlm, broach to nipple @ 6397'wlm.

4/17/06: WO. WL tag fill @ 6614'. C/O: 10'
 of fill to 6624' (PBD), land tbg @ 6564', X-
 nipple @ 6556', F-nipple @ 6561'. WL set
 plunger stop @ 6535'wlm.

8/19/09: Replace HLP separator w/ LPUD.

2/22/12: BGT, replaced production pit.

4/19/12: Replace master valve and both csg
 valves.

Nipple Data

Stop @ 6535'wlm 4/17/06

X-nipple @ 6556'

F-nipple @ 6561'

EOT @ 6564'

PBTD: 6624'
 TD: 6628'

4-1/2", 10.5#, K-55 @ 2659'-6628'

Circulated cement to top of 4-1/2" liner
 375 sxs BJ lite

12-1/4" Hole

9-5/8", 36#, K-55 @ 289'

250 sxs cls B cmt

circulated cement to surface

TOC circulated cement to surface

4-1/2" Liner, @ 2659'

7", 23#, K-55 @ 2730'

150 sxs cls B cmt

Circulated cement to surface

TOC @ top of liner 2659'

Tubing: 2-3/8", 4.7#, J-55 @ 6564'

Dakota Perforations

6434' - 6440' 2spf frac'd w/ 10,000# sand

6510' - 6522' 2spf frac'd with 40,000# sand

6572' - 6612' 2spf frac'd with 55,000# sand

updated: 7/1/13 JJvW