

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB No. 1004-0135
Expires November 30, 2000

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator
ConocoPhillips Company3a. Address
5525 Highway 64 Farmington NM 874013b. Phone No. (include area code)
(505)599-34194. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1001 SOUTH 1212 EAST
UL: J, Sec: 9, T: 32N, R: 8W

5. Lease Serial No.

NMNM84809

6. If Indian, Allottee or Tribe Name

244

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

SAN JUAN 32-8 UNIT 264A

9. API Well No.

30-045-32754

10. Field and Pool, or Exploratory Area

BASIN FRUITLAND COAL

11. County or Parish, State

SAN JUAN

NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/ Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other <u>Casing Report</u>
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

Casing was set in this well as per attached wellbore schematic.



14. I hereby certify that the foregoing is true and correct

Name (Printed/Typed)

Juanita Farrell

Title

Regulatory Analyst

Signature

Date

09/23/2005

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

ACCEPTED FOR RECORD

Approved by

Title

Date

OCT 04 2005

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

FARMINGTON FIELD OFFICE
BY g/b

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on reverse)

NMOCD

END OF WELL SCHEMATIC

Well Name: San Juan 32-8 #264A
 API #: 30-045-32754
 Location: 1001' FSL & 1212' FEL
Sec. 09 - T32N - R8W
San Juan County, NM
 Elevation: 7010' GL (above MSL)
 Dri Rig RKB: 13' above Ground Level
 Datum: Dri Rig RKB = 13' above GL

Patterson Rig: #749
 Spud: 11-Sep-05
 Spud Time: 17:00
 Date TD Reached: 19-Sep-05
 Release Dri Rig: 21-Sep-05
 Release Time: 0:00

Surface Casing Date set: 11-Sep-05

Size 9 5/8 in
 Set at 235 ft # Jnts: 5
 Wt. 32.3 ppf Grade H-40
 Hole Size 12 1/4 in Conn STC
 Excess Cmt 125 %
 T.O.C. SURFACE Csg Shoe 235 ft
 TD of 12-1/4" hole 245 ft

Notified BLM @ _____ hrs on _____
 Notified NMOCD @ _____ hrs on _____

Production Casing Date set: 20-Sep-05

Size 5 1/2 in 92 jts
 Set at 4014 ft 0 pups
 Wt. 17 ppf Grade J-55
 Hole Size 7 7/8 in Conn LTC
 Excess Cmt 160 % Top of Float Collar 3969 ft
 Pup Jt @ _____ ft Bottom of Casing Shoe 4014 ft
 TD of 7-7/8" Hole 4015 ft

Notified BLM @ _____ hrs on _____
 Notified NMOCD @ _____ hrs on _____

9-5/8" 8 RD x 11" 3M Casing Head

☒ New
☐ Used

☒ New
☐ Used

TD of 7 7/8" Hole: 4015 ft**Surface Cement**

Date cmt'd: 12-Sep-05
 Lead : 150 sx Class G Cement
+ 2% S001 Calcium Chloride
+ 0.25 D029 Cellophane Flakes
1.16 cuft/sx, 174.0 cuft slurry at 15.8 ppg
 Displacement: 16.0 bbls fresh wtr
 Bumped Plug at: 00:30 hrs w/ 450 psi
 Final Circ Press: _____
 Returns during job: YES
 CMT Returns to surface: 15 bbls
 Floats Held: No floats used
 W.O.C. for 6.00 hrs (plug bump to start NU BOP)
 W.O.C. for 10.00 hrs (plug bump to test csg)

Production Cement

Date cmt'd: 20-Sep-05
 Lead : 540 sx Standard Class G Cement
+ 3.0% D079 Extender
+ 0.25 lb/sx D029 Cellophane Flakes
+ 0.2% D046 Antifoam
2.61 cuft/sx, 1409.4 cuft at 11.7 ppg
 Tail : 285 sx 50/50 POZ : Standard cement
+ 2% D020 Bentonite
+ 5 lb/sx D024 Gilonite Extender
+ 0.25 lb/sx D029 Cellophane Flakes
+ 2% S001 Calcium Chloride
+ 0.1% D046 Antifoam
1.27 cuft/sx, 362 cuft slurry at 13.5 ppg
 Displacement: 93 bbls
 Bumped Plug: 14:30 hrs w/500 psi
 Final Circ Press: _____
 Returns during job: Yes
 CMT Returns to surface: 5 bbls
 Floats Held: X Yes No

Schematic prepared by:
 Aaron Fuhr, Development Engineer
 21-September-2005

COMMENTS:

9-5/8" Surf:	No float equipment was run. Ran a guide shoe and an aluminum baffle plate 1 jt above the guide shoe @ 191'. Displaced top wiper plug with water. Shut in casing head and WOC before backing out landing jt. CENTRALIZERS: First at 225', other three allowed to float on joints 2-4.	Total: 4
5 1/2" Production	DISPLACED W/ 93 BBLs. PRODUCED WATER. CENTRALIZERS @ 4000', 3952', 3836', 3748', 3660', 3571', 216', 84' & 39'. TURBOLIZERS @ 2644', 2599', 2555', 2511' & 2467'.	Total: 9 Total: 5