



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 9/2/2014 Operator XTO API # 30-045-29934

Property Name Navajo 27 Well # 3 Location: Unit K Sec 27 Twn 29 Rge 14

Land Type:

State _____
Federal _____
Private _____
Indian X

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Crownhead Pres. 0
Tubing Pres. 540
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

RCVD SEP 2 '14

OIL CONS. DIV.

DIST. 3

Pressured annulus up to 540 psi. for 30 mins. Test passed failed

REMARKS: Pressured up to surge pressure of 580 psi, immediate drop to 540 psi, 5 min 525 psi BHO psi, 10 min 521 psi BHO, 15 min 520 psi BHO, 20 min 520 psi BHO, 25 min 520 psi BHO, 30 min 520 psi BHO. Test started at 0 psi, returned to 0 psi. Test performed on 1 hr 1000 psi chart, 1000 lbs spring, and 1 hr clock

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02