

Surface; 12 1/4; 544.0

Surface; 9 5/8 in; J-55; 14.0-534.0 ftKB

Surface Casing Cement; 14.0-534.0; Cement

Intermediate; 8 3/4; 5,670.0

Intermediate 1; 7 in; J-55; 14.0-5,593.0 ftKB

Intermediate 1 Casing Cement; 14.0-5,593.0; Cement

Perforated; 6,038.0-6,290.0; 01/09/2015

Perforated; 6,352.0-6,606.0; 01/09/2015

Perforated; 6,710.0-6,958.0; 01/09/2015

Perforated; 7,040.0-7,280.0; 01/08/2015

Perforated; 7,366.0-7,622.0; 01/08/2015

Perforated; 7,707.0-7,959.0; 01/08/2015

Perforated; 8,043.0-8,296.0; 01/07/2015

Perforated; 8,380.0-8,642.0; 01/07/2015

Perforated; 8,730.0-8,969.0; 01/07/2015

Perforated; 9,054.0-9,306.0; 01/06/2015

Perforated; 9,390.0-9,654.0; 01/05/2015

Production; 6 1/8; 13,375.0

Perforated; 9,722.0-10,022.0; 01/05/2015

Perforated; 10,064.0-10,316.0; 01/05/2015

Perforated; 10,401.0-10,653.0; 01/04/2015

Perforated; 10,739.0-11,000.0; 01/04/2015

Perforated; 11,066.0-11,320.0; 01/03/2015

Perforated; 11,408.0-11,663.0; 01/03/2015

Perforated; 11,748.0-12,000.0; 01/02/2015

Perforated; 12,084.0-12,346.0; 01/02/2015

Perforated; 12,431.0-12,686.0; 01/01/2015

Perforated; 12,758.0-13,010.0; 01/01/2015

Perforated; 13,094.0-13,347.0; 12/17/2014

Production Liner; 4 1/2 in; S-80; 5,497.1-13,373.0 ftKB

Liner 1 Cement; 14.0-13,374.0; Cement

TD - Original Hole; 13,375.0

RECEIVED

FEB 16 2015

NMOCD
DISTRICT III