



# VISION ENERGY GROUP, LLC.

USG Section 18-12  
C-Sec 18, T29N, R16W  
San Juan County, New Mexico  
API 30-045-206980  
License I-89-IND-58

Not to scale

Prepared By: Mark Gehrke  
Date: 3/31/2015

OIL CONS. DIV DIST. 3

MAY 18 2015

## ELEVATION

R.B.  
G.L. 5,108  
KB  
BHT

Lat:  
Long:  
FNL ' FWL

Spud date:  
Completion date: 11-21-70

| Geological tops: |         |
|------------------|---------|
| Mancos           | surface |
| Sandstee         | 250'    |
| Greenhorn        | 710'    |
| Dakota Ss        | 773'    |

9" hole  
SURFACE CSG: 7" 20# @ 60'  
Cmt w/ 5 sks  
Cmt to surface  
Top of surface casing 9" below surface

5 5/8" hole  
PRODUCTION CSG: 4 1/2" 9.5# @ 778'  
Cmt w/ 45 sks  
Cmt to surface

3 3/4"  
PRODUCTION HOLE: 3 3/4" to 792'  
Open hole completion

SANDSTEE 250'

| Casing 4 1/2" 9.5# J55 |               |
|------------------------|---------------|
| I.D.                   | 4.09          |
| Drift                  | 3.965         |
| Burst                  | 4,380         |
| BBL/linft              | 0.0163        |
| Annular Vol. w/ tubing | 0.0108 bbl/ft |

| Tubing 2 3/8" 4.7# J55 |         |
|------------------------|---------|
| I.D.                   | 1.995   |
| Drift                  | 1.901   |
| Burst                  | 7,700   |
| BBL/linft              | 0.0039  |
| ft/bbl                 | 258.642 |

GREENHORN 710'

DAKOTA SS. 773'

|                        | Qty | Length | Depth in hole |
|------------------------|-----|--------|---------------|
| KB                     |     |        |               |
| Tubbing Pup            | 1   | 8.00   | 8.00          |
| 2 3/8" Tubing ~31'     | 24  | 744.00 | 752.00        |
|                        |     |        | 752.00        |
|                        |     |        | 752.00        |
| 6/13/2014              |     |        | 752.00        |
| 1 1/2" Rod Insert Pump |     |        | 752.00        |
|                        |     |        | 752.00        |
|                        |     |        | 752.00        |

NOTE:

|       |    |        |        |
|-------|----|--------|--------|
| Total | 25 | 752.00 | 752.00 |
|-------|----|--------|--------|