

Surface; 12 1/4; 538.0

Surface; 9 5/8 in; J-55; 14.0-533.0 ftKB

Surface Casing Cement; 14.0-538.0; Cement

Intermediate; 8 3/4; 5,441.0

Intermediate 1; 7 in; J-55; 14.0-5,382.0 ftKB

Intermediate 1 Casing Cement; 14.0-5,441.0; Cement

Perforated; 6,018.0-6,270.0; 01/09/2015

Perforated; 6,355.0-6,607.0; 01/09/2015

Perforated; 6,691.0-6,943.0; 01/09/2015

Perforated; 7,028.0-7,290.0; 01/08/2015

Perforated; 7,364.0-7,616.0; 01/08/2015

Perforated; 7,701.0-7,942.0; 01/08/2015

Perforated; 8,032.0-8,289.0; 01/07/2015

Perforated; 8,374.0-8,634.0; 01/07/2015

Perforated; 8,724.0-8,962.0; 01/07/2015

Perforated; 9,047.0-9,302.0; 01/06/2015

Production; 6 1/8; 13,367.0

Perforated; 9,393.0-9,635.0; 01/05/2015

Perforated; 9,720.0-9,972.0; 01/05/2015

Perforated; 10,062.0-10,308.0; 01/05/2015

Perforated; 10,393.0-10,645.0; 01/05/2015

Perforated; 10,729.0-10,981.0; 01/04/2015

Perforated; 11,066.0-11,318.0; 01/03/2015

Perforated; 11,402.0-11,650.0; 01/03/2015

Perforated; 11,739.0-11,991.0; 01/03/2015

Perforated; 12,075.0-12,327.0; 01/02/2015

Perforated; 12,418.0-12,664.0; 01/02/2015

Perforated; 12,758.0-13,010.0; 01/01/2015

Perforated; 13,085.0-13,337.0; 12/21/2014

Production Liner; 4 1/2 in; S-80; 5,242.9-13,367.0 ftKB

TD - Original Hole; 13,367.0

Liner 1 Cement; 5,242.9-13,367.0; Cement

Lybrook P03-2206 02H
API: 30-043-21220

RECEIVED

FEB 16 2015

NMOCD
DISTRICT III

AV