5. Lease **UNITED STATES** NMNM-03553 DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT 6. If Indian, Allottee or Tribe Name SUNDRY NOTICES AND REPORTS ON WELLS Unit Agreement Name JAN 25 (Do not use this form for proposals to drill or to deepen or plug back to a different? reservoir. Use "APPLICATION FOR PERMIT--" for such proposals) 8. Well Name and No. 1. Oil Well [] Gas Well [] Other [] OIL WELL 70 FARIAINBREECH "D" 685-E 2. Name of Operator: 9. API Well No. 30-039-22911-00C3 Caulkins Oil Company 10. Field and Pool, Exploratory Area 3. Address of Operator: (505) 334-4323 DAKOTA, MESA VERDE, TOCITO 1409 W. Aztec Blvd. Ste B7, Aztec, NM 87410 4. Location of Well (Footage, Sec., Twp., Rge.) 11. Country or Parish, State 858' F/S 927' F/E SEC. 11-26N-6W Rio Arriba Co., New Mexico 12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA TYPE OF ACTION TYPE OF SUBMISSION Notice of Intent [] Change of Plans [] Abandonment [] New Construction [X]Recompletion [X] Subsequent Report [] Plugging Back [] Non-Routine Fracturing [] Water Shut-Off [] Casing Repair [] Final Abandonment Notice [] Altering Casing Conversion to Injection Other 1 Dispose Water 17. Describe Proposed or Completed Operations: 12-26-05 Rigged up. T. O. H. with 2 3/8" tubing. 12-27-05 Rigged up Bluejet. Run cast iron bridge plug to 6806'. Run GSL, 6800' - 6250'. Perforated Tocito zone, 6746' - 6726' with 40 shots. 12-28-05 T. I. H. in fullbore packer on 2 7/8" tubing. Set packer at 5940'. Rigged up BJ Services. Frac'd Tocito zone with 23,440# 20/40 sand and 6,542 mcsf N2 foam. 12-29-05 Flowed well back through 3/4" choke for 6 hours. Killed well. Released packer. T. O. H. laying down 2 7/8" tubing. (continued on page 2) DHC 379 NOTE: The format is issued in lieu of U.S. BLM Form 3160-5 18. I HEREBY CERTIFY THE FOREGOING IS TRUE AND CORRECT TITLE: Consultant DATE: January 24, 2006. 7 2006 SIGNED: > CHARLES E. VERQUER FARMINGTON FIELD APPROVED BY: TITLE: CONDITIONS OF APPROVAL, IF ANY

Caulkins Oil Company BLM Sundry Notice Breech "D" 685-E January 24, 2006 Page 2

12-30-05

T. I. H. with 2 3/8" tubing and mill.

1-3-06

Tagged sand at 6710'.

Cleaned out to cast iron bridge plug at 6806'.

Drilled out cast iron bridge plug.

1-7-06

Cleaned out with air package.

T. I. H. with 2 3/8" production tubing.

Landed on doughnut at 7392'.

Rigged down and moved.