

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB No. 1004-0137
Expires: March 31, 2007

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator
ConocoPhillips Co.3a. Address
P.O. Box 2197, WL3-6085 Houston Tx 772523b. Phone No. (include area code)
(832) 486-24634. Location of Well (Footage, Sec., T., R., M., or Survey Description)
Sec 8 T29N R6W SWSE 775FSL 2630FEL

5. Lease Serial No.

NMSF080379-A

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

San Juan 29-6 Unit #19C

9. API Well No.

30-039-29532

10. Field and Pool, or Exploratory Area
Blanco Mesaverde11. County or Parish, State
Rio Arriba
NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Setting Casing
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

ConocoPhillips set casing in this well as per attached Wellbore Schematic.

Intermediate casing was set ~500' shallow because of major fluid losses & circulation problems.

- In the future, please remember to contact this office for approval prior to making significant changes to the casing configuration.

14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Christina Gustartis

Title Regulatory Specialist

Signature

Chris Gustartis

Date 01/26/2006

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Office

Date

ACCEPTED FOR RECORD

FEB 02 2006

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

NMOCD

Well Name: San Juan 29-6 #19C
 API #: 30-039-29532
 Location: 775' FSL & 2630' FEL
Sec. 8 - T29N - R6W
Rio Arriba County, NM
 Elevation: 6744' GL (above MSL)
 Dri Rig RKB: 13' above Ground Level
 Datum: Dri Rig RKB = 13' above GL

Patterson Rig: #747
 Spud: 6-Jan-06
 Spud Time: 23:30
 Date TD Reached: 16-Jan-06
 Release Dri Rig: 17-Jan-06
 Release Time: 16:00:00 PM

11" 3M x 7 1/16" 5M Tubing Head
 11" 3M x 11" 3M Casing Spool
 9-5/8" 8 RD x 11" 3M Casing Head

☒ New
☐ Used

Surface Casing Date set: 7-Jan-06
 Size 9 5/8 in
 Set at 235 ft # Jnts: 5
 Wt. 32.3 ppf Grade H-40
 Hole Size 12 1/4 in Conn STC
 Excess Cmt 125 %
 T.O.C. SURFACE Csg Shoe 235 ft
 TD of 12-1/4" hole 245 ft

Notified BLM @ _____ hrs on _____
 Notified NMOCD @ _____ hrs on _____

Intermediate Casing Date set: 13-Jan-06
 Size 7 in 80 jts
 Set at 3427 ft 0 pups
 Wt. 20 ppf Grade J-55
 Hole Size 8 3/4 in Conn STC
 Excess Cmt 150 % Top of Float Collar 3384 ft
 T.O.C. SURFACE Bottom of Casing Shoe 3427 ft
 Pup @ _____ ft TD of 8-3/4" Hole 3439 ft
 Pup @ _____ ft

Notified BLM @ _____ hrs on _____
 Notified NMOCD @ _____ hrs on _____

Production Casing: Date set: 17-Jan-06
 Size 4 1/2 in 144 jts
 Set at 6148 ft 0 pups
 Wt. 10.5 ppf Grade J-55
 Hole Size 6 1/4 in Conn STC
 Excess Cmt 50 % Top of Float Collar 6147 ft
 T.O.C. (est) 3227 Bottom of Casing Shoe 6148 ft
 Marker Jt @ _____ ft TD of 8-3/4" Hole 6157 ft
 Marker Jt @ _____ ft
 Marker Jt @ _____ ft
 Marker Jt @ _____ ft

Notified BLM @ _____ hrs on _____
 Notified NMOCD @ _____ hrs on _____

Top of Float Collar 6147 ft
 Bottom of Casing Shoe 6148 ft

TD of 8-3/4" Hole: 6157 ft

SurfaceCement

Date cmt'd: 7-Jan-06
 Lead : 150 sx Class G Cement
 + 3% S001 Calcium Chloride
 + 0.25 lb/sx D029 Cellophane Flakes
 1.16 cuft/sx, 174.0 cuft slurry at 15.8 ppg
 Displacement: 15.0 bbls fresh wtr
 Bumped Plug at: 12:00 hrs w/ 400 psi
 Final Circ Press: 80 psi @ 0.5 bpm
 Returns during job: YES
 CMT Returns to surface: 20 bbls
 Floats Held: No floats used
 W.O.C. for 6.00 hrs (plug bump to start NU BOP)
 W.O.C. for 16.00 hrs (plug bump to test csg)

Intermediate Cement

Date cmt'd: 13-Jan-06
 Lead : 360 sx Class G Cement
 + 0.25 lb/sx D029 Cellophane Flakes
 + 3% D079 Extender
 + 0.20% D046 Antifoam
 + 10.00 lb/sx Phenoseal
 2.72 cuft/sx, 979.20 cuft slurry at 11.7 ppg
 Tail : 215 sx 50/50 POZ : Class G Cement
 + 0.25 lb/sx D130 Polyester Flakes
 + 2% D020 Bentonite
 + 1.50 lb/sx D024 Gilsonite Extender
 + 2% S001 Calcium Chloride
 + 0.10% D046 Antifoam
 + 6 lb/sx Phenoseal
 1.31 cuft/sx, 268.55 cuft slurry at 13.5 ppg
 Displacement: 137 bbls
 Bumped Plug at: 18:00 hrs w/ 1500 psi
 Final Circ Press: 1000 psi @ 2.0 bpm
 Returns during job: YES
 CMT Returns to surface: 50 bbls
 Floats Held: X Yes ___ No
 W.O.C. for NA hrs (plug bump to start NU BOP)
 W.O.C. for 8.00 hrs (plug bump to test csg)

Production Cement

Date cmt'd: 17-Jan-06
 Cement : 315 sx 50/50 POZ : Class G Cement
 + 0.25 lb/sx D029 Cellophane Flakes
 + 3% D020 Bentonite
 + 1.00 lb/sx D024 Gilsonite Extender
 + 0.25% D167 Fluid Loss
 + 0.15% D065 Dispersant
 + 0.10% D800 Retarder
 + 0.10% D046 Antifoam
 + 3.5 lb/sx Phenoseal
 1.45 cuft/sx, 456.75 cuft slurry at 13.0 ppg
 Displacement: 97.7 bbls
 Bumped Plug: 08:00 hrs
 Final Circ Press: _____
 Returns during job: None Planned
 CMT Returns to surface: None Planned
 Floats Held: X Yes ___ No

Schematic prepared by:
 Michael P. Neuschafer, Drilling Engineer
 23-January-2006

COMMENTS:

9-5/8" Surf:	No float equipment was run. Ran a guide shoe and an aluminum baffle plate 1 jt above the guide shoe @ 191'. Displaced top wiper plug with water. Shut in casing head and WOC before backing out landing jt. CENTRALIZERS @ 225', 148', 104', 61'. Total: 4
7" Intermediate	DISPLACED W/ 137 BBLs. FRESH WATER. CENTRALIZERS @ 3417', 3342', 3256', 3169', 3084', 2998', 232', 103', 60'. TURBOLIZERS @ 2911', 2869', 2825', 2783', 2740', 2699'. Total: 9
4-1/2" Prod.	None. Total: 6