

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OM B No. 1004-0137
Expires: March 31, 2007

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator
ConocoPhillips Co.

3a. Address

3b. Phone No. (include area code)

P.O. Box 2197, WL3-6085 Houston Tx 77252

(832)486-2463

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec20 T28N R9W SWSW 890FSL 990FWL

5. Lease Serial No.

NMSF077106

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

Lackey B LS #8

9. API Well No.

30-045-13254

10. Field and Pool, or Exploratory Area

Blanco Mesaverde/Aztec Pictured Cliff

11. County or Parish, State

San Juan

NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Tubing Change & Pumping Unit Installed
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

ConocoPhillips completed installation of a pumping unit on this well 01/05/2006. Tubing was also changed and now lands @ 4429.7'. Daily summary report is attached.

2006 FEB 6 AM 11 44
RECEIVED
070 FARMINGTON NM14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Christina Gustartis

Title Regulatory Specialist

Signature

Date 02/03/2006

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

ACCEPTED FOR RECORD

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

FEB 15 2006

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or office of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

FARMINGTON FIELD OFFICE
BY

(Instructions on page 2)

NMOCD

Change of Well Type, 1/3/2006 12:00

API/Bottom UWI	County	State/Province	Surface Legal Location	N/S Dist (ft)	N/S Ref	E/W Dist (ft)	E/W Ref
300451325400	SAN JUAN	NEW MEXICO	NMPM-28N-09W-20-M	890.00	S	990.00	W
Ground Elevation (ft)	Latitude (DMS)	Longitude (DMS)	Spud Date	Rig Release Date			
5,861.00	36° 38' 33.324" N	107° 49' 1.92" W	1/18/1957				

1/3/2006 12:00 - 1/3/2006 17:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. ROAD RIG & EQUIP TO LOCATION & SPOT. HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. RU RIG. CK PRESS. TBG-30#, CSG-80#. BLOW DOWN WELL. PUMP 30 BBLs 2% KCL DOWN TBG & 40 BBLs DOWN CSG TO KILL WELL. ND WH, NU BOP & TEST. PU ON TBG, LD TBG HANGER. PU 1 JT W/ STRIPPING RUBBER. PU 2 MORE JTS & TAG W/ 15' STICK UP. LD 3 JTS. SECURE, SDFN.

1/4/2006 06:30 - 1/4/2006 17:30

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. TBG-30#, CSG 80#. BLOW DOWN WELL. PUMP 20 BBLs DOWN TBG TO KILL WELL. START TOH W/ TBG. MIXTURE OF SLIM HOLE & REGULAR COLLARS. CALLED FOR MYT ELEVATORS. SAFETY MEN W/ COPC, ANDY ORTIZ, & KEVIN JONES W/ A+ ARRIVED ON LOC TO DISCUSS NEAR MISS ON LAST LOC. CHANGE OUT ELEVATORS, TOH & TALLY TBG. 137 JTS, 4347.52'. USED 80' TO TAG FILL @ 4428'. (12' OF FILL). TIH W/ TBG & HYDROSTATIC BAILER. TAG FILL @ 4428'. BAILED FILL TO 4440', 12' OF FILL. TOH W/ TBG & BAILER. DUMP SAND. PU 1 1/2" SAWTOOTH COLLAR, 1 1/2" EUE SN, 1 1/2" EUE COLLAR, 2 3/8"x1 1/2" SWEDGE, & 2 3/8" COVER JT W/ 1/2" HOLE @ TOP, 2 3/8"x1.78" F-NIPPLE & TIH W/ 68 STDS. PU 2 JTS & 1- 6' & 1- 10' SUB. 138 JTS + 2- SUBS + 1- 31.8' COVER JT TOTAL TBG IN HOLE. DRIFTED ALL TBG W/TIH. PU 1 1/2" SAWTOOTH COLLAR, 1 1/2" EUE SN, 1 1/2" EUE COLLAR, 2 3/8"x1 1/2" SWEDGE, & 2 3/8" COVER JT W/ 1/2" HOLE @ TOP, 2 3/8"x1.78" F-NIPPLE & TIH W/ 68 STDS. PU 2 JTS & 1- 6' & 1- 10' SUB. 138 JTS + 2- SUBS + 1- 31.8' COVER JT TOTAL TBG IN HOLE. DRIFTED ALL TBG INTO HOLE. PU 1 JT & TAG PBTD @ 4440'. PULL STRIPPING RUBBER & LD TAG JT. PU TBG HANGER & LAND TBG @ 4429.66', F-NIPPLE LANDED @ 4395.96. SECURE WELL, SDFN.

1/5/2006 06:30 - 1/5/2006 00:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. CSG 90#. BLOW DOWN WELL. ND BOP. INSTALL TIW VALVE ON TBG HANGER. RU SLICKLINE, RIH & PULL PLUG FROM F-NIPPLE. RD SLICKLINE. NU WH. INSTALL PUMPING T & RATIGAN. RIH W/ 1- TOP HOLD DOWN PUMP, 4- 1 1/4" SINKER BARS, 171- 3/4" RODS, 4- PONY RODS (1- 8', 1- 6', 1- 4' & 1- 2') & 1- 22' POLISHED ROD. SEAT PUMP W/ 10' STICK UP ON POLISHED ROD. LOGAD TBG W/ 2% KCL. PRESS TEST TBG TO 500# FOR 15 MIN. TESTED OK. STROKE PUMP TO 400#. TESTED OK. SPACE OUT PUMP, CLAMP OFF. RD ROD TOOLS. SIW. RD PUMP TRUCK. RD RIG. MOL. FINAL REPORT.