



Gallegos Canyon Unit 145E

Dakota

API # 30-045-24291

T-29N, R-12-W, Sec. 26

San Juan County, New Mexico

History

Spud Date: 5/10/1980

Completion Date: 6/17/1980

1/16/01: Bradenhead repair. Perfed 430-431'.

Pumped 100 sx Class G cmt.

Perfed 300-301'. Pumped 200 sx Class G.

Cement did not circulate.

1/18/2010: Wireline: Retrieved plunger & slip stop @ 5700'

Impression block tagged fill at 6142'. 1.91"

Proach tagged at 5725', 'stuck'. Stuck at every collar

to 5530'. Set new slip stop at 5530'. 1.75" impression

block tagged at 5530'. Looks like trash in hole.

1/19/2010: Wireline: Ran impression block to 5725'.

Did not tag at 5530'. 1.91" gauge ring tagged at 5530'.

Beat all the way down to 6035'. Set new slip stop at 6000'.

Picked up a piece of junk in last wireline run. Had to beat
back down to bottom to set stop.

1/7/2011: Wirelined to retrieve stuck plunger. Tagged
fluid at 5720'. Retrieved plunger and stop. Tagged fill at
6042'. No tight spots seen. Set new stop at 6028'.

Dakota Perforations

5992-6006'

6074-6114'

Fraced w/ 42,000 gals frac fluid & 131,000# 20/40 sand

Formation Tops

Ojo Alamo	333
Kirtland	393
Fruitland	973
PC	1493
Chacra	2593
Mesaverde	3056
Gallup	5116
Manco Sh	5474
Greenhorn	5884

