



NEW MEXICO ENERGY, MINERALS and  
NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

MAR 01 2016

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 3/1/2016 Operator ConocoPhillips API # 30-039-20296

Property Name San Juan 29 S Unit Well # 51 Location: Unit M Sec 19 Twn 29 Rge 5

Land Type:

State \_\_\_\_\_  
Federal X \_\_\_\_\_  
Private \_\_\_\_\_  
Indian \_\_\_\_\_

Well Type:

Water Injection \_\_\_\_\_  
Salt Water Disposal \_\_\_\_\_  
Gas Injection \_\_\_\_\_  
Producing Oil/Gas X \_\_\_\_\_  
Pressure observation \_\_\_\_\_

Temporarily Abandoned Well (Y) TA Expires: 3/1/2021

Casing Pres. Ø Tbg. SI Pres. \_\_\_\_\_ Max. Inj. Pres. \_\_\_\_\_  
Bradenhead Pres. Ø Tbg. Inj. Pres. \_\_\_\_\_  
Tubing Pres. -  
Int. Casing Pres. Ø

Pressured annulus up to 570 psi. psi. for 30 mins. Test passed/failed

REMARKS:

Pressured up to 580psi. Pressure dropped approx 10psi to 570psi.  
Held for last 20 min of test.

Cement Retainers = Bottom 7880' - TOP 3767

Bottom Perf: 7928' TOP Perf: 3875

By [Signature]  
(Operator Representative)

Witness [Signature]  
(NMOCD)

(Position)

Revised 02-11-02