

30-045-33487

CORRECTION TO

2/20/06 MIRU.

2/21/06 NU BOP. ND WH. PT BOP & csg to 600 psi/30 min. OK. Drilling ahead.

2/28/06 Drill to intermediate TD @ ~~3988~~³⁹⁹⁷'. TIH w/92 jts 7" 20# J-55 ST&C csgs set @ 3989'.

3/1/06 Cemented w/ 9 sxs Premium Lite cmt (27 cu ft). Lead w/548 sxs Premium Lite cmt w/3% calcium chloride, .25 pps celloflake, 5 pps LCM-1, .4% SMS, .4% fluid loss (1167 cu ft). Tail w/90 sxs Type III cmt w/1% calcium chloride, .25 pps celloflake, .2% fluid loss (124 cu ft). Displace w/160 bbls wtr. Circ 29 bbls cmt to surface.

PT csg 1500 psi/30 min. OK. Drilling ahead.

3/3/06 Drill to TD @ 6741. TIH w/157 jts of 4 1/2" 10.5# J-55 *rd ST&C csg set @

6740'. Cmted w/9 sxs Premium Lite HS FMI cmt w/6.25 pps LCM-1, .3% CD-32, .25 pps celloflake, 1% fluid loss (27 cu ft). Tail w/194 sxs Premium Lite HS FMI cmt w/.25 pps celloflake, .3% CD-32, 6.25 pps LCM-1, 1% fluid loss (384 cu ft). Displace w/107 bbls wtr. ND BOP. NU WH. Rig down. Rig Released.