



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

AUG 19 2016

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 8-18-2016 Operator Chevron API # 30-039-25060

Property Name Rincon Unit Well # 192 E Location: Unit D Sec 1 Twn 16 Rge 7

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well ☒ No TA Expires: _____

Casing Pres. Opsi. Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. Opsi. Tbg. Inj. Pres. _____
Tubing Pres. _____
Int. Casing Pres. Opsi.

Pressured annulus up to 520 psi. for 20 mins. Test passed ~~failed~~

REMARKS: Pressured up to 540 psi. pressure dropped approx 20psi in first 15 min.
Held at 520 psi for remainder of test. Test good.

By Jenni Moore
(Operator Representative)

Witness [Signature]
(NMOCD)

Well Site Manager
(Position)

Revised 02-11-02