



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

JAN 03 2017

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 1/3/2017 Operator XTO API # 30-0 45-30841

Property Name Standbnd GC D Well # 1B Location: Unit P Sec 17 Twn 32 Rge 12

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Headhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1000 lbs 1st chart, start @ 0 psi pressured up to 560 psi 5 min 555 psi Btl 0 psi 10 min 550 psi Btl 0 psi 15 min 545 psi Btl 0 psi 20 min 542 psi Btl 0 psi 25 min 540 psi Btl 0 psi 30 min 540 psi Btl 0 psi bled back down to 0 psi. - Chart recorded for 30 min on a 24 hr chart, recorder pen very faint due to cold temperatures. Test passed

By Vic Morrow
(Operator Representative)

Witness Janet D. Kelly
(NMOCD)

Completion Foreman
(Position)

Revised 02-11-02