



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

FEB 16 2017

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 2/16/2017 Operator Conoco Phillips API # 30-0 45-34051

Property Name Maddox W/N Federal Well # 9 Location: Unit I Sec 24 Twn 30 Rge 13

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Wellhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

red annulus up to 580 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1 hr clock, 1 hr 1000 psi chart. Start @ 0 psi, pressured up
up to 580 psi, 5 min 580 psi Btl 0 psi, 10 min 580 psi Btl 0 psi, 15 min 579 psi
Btl 0 psi, 20 min 579 psi Btl 0 psi, 25 min 578 psi Btl 0 psi, 30 min 577 psi Btl 0 psi,
bled back down to 0

by A. May
(Operator Representative)

Witness Jonathan D. Kelly
(NMOCD)

WELLSITE SUPERVISOR
(Position)

Revised 02-11-02