



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3
MAY 15 2017

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 5/15/2017 Operator Burlington API # 30-0 45-31932

Property Name Randeman Well # 18 Location: Unit C Sec 13 Twn 31 Rge 11

Land Type:

State _____
Federal _____
Private X
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 6
Wellhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. 56

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 565 psi for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr check, 1hr 1000 lbs chart. Initial pressure bled
to 0 before test. Start @ 0 psi pressured up to 565 psi, 5 min 550 psi Int 0 psi BH 0 psi
10 min 545 psi Int 0 psi BH 0 psi, 15 min 544 psi Int 0 psi BH 0 psi, 20 min 543 psi
Int 0 psi BH 0 psi, 25 min 542 psi Int 0 psi BH 0 psi, 30 min 542 psi Int 0 psi
BH 0 psi, bled back down to 0 psi

by [Signature]
(Operator Representative)

Witness

[Signature]
(NMOCD)

REG SUPERVISOR
(Position)

Revised 02-11-02