



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 28-JUNE-2017 Operator CONOCO API # 30-0 39-30644

Property Name SAN JUAN 30-S Well # 72M Location: Unit P Sec 10 Twn 20 Rge S

Land Type:

State _____
Federal A
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. _____
Bradenhead Pres. 0
Tubing Pres. N/A
Int. Casing Pres. 0

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 600 psi. for 30 mins. Test passed/failed

REMARKS: A PLUG WAS SET AT 3000.

1000 PSI SPRING, DOMINIC LOCK, THE CASING WAS PRESSURED UP TO 600 PSI
AND PRESSURE FELL TO 590 PSI AND HELD FOR THE LAST 10 MINUTES

By [Signature]
(Operator Representative)

Co Rep
(Position)

Witness [Signature]

(NMOCD) DIST. 3

JUN 29 2017

Revised 02-11-02