



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3
JUN 26 2017

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6/26/2017 Operator Buckington API # 30-045-2A36

Property Name Basaly SWD Well # 2 Location: Unit B Sec 22 Twn 30 Rge 11

Land Type:

State _____
Federal _____
Private X
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal X
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 60
Headhead Pres. 0
Tubing Pres. 694
Int. Casing Pres. 0

Tbg. SI Pres. Flowing
Tbg. Inj. Pres. 694

Max. Inj. Pres. 1600

Pressured annulus up to 510 psi. for 30 mins. Test passed/failed

REMARKS: Initial pressure bled off prior to MIT start, 1000 lbs spring, the next the 1000 lbs
chart, last calibration 5/26/2017. Start @ 0 psi, pressured up to 510 psi, 5 min 510 psi
BH 0 Int 0, 10 min 510 psi BH 0 Int 0, 15 min 510 psi BH 0 Int 0, 20 min 508 psi BH 0 Int 0
25 min 508 psi BH 0 Int 0, 30 min 508 psi BH 0 Int 0 bled back to 0 psi. Kill
set @ 1650, Kill check performed on line pri pump 2, worked, pump 1 + 3 down.

By Billy Smith
(Operator Representative)

Witness Jonathan D. Kelly
(NMOCD)

SWD M50
(Position)

Revised 02-11-02