



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 4-3-2018 Operator Hilcorp API # 30-0 45-24435

Property Name McDaniel B Well # IE Location: Unit ___ Sec 17 Twn 2N Rge 4W

Land Type:

State _____
Federal _____
Private _____
Indian _____

NMOCD

APR 03 2018

DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N) Post workover TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 30 psi Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. _____

Pressured annulus up to 580 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 580psi - had very slight drop of approx 5psi in first 15min of test - held at 575psi for last 10min of test.

RBP 6208' DK 6258 1000# spring 1hr short/clock

By VICTOR A. MONTAÑA Witness _____
(Operator Representative) (NMOCD)

(Position)

Revised 02-11-02