



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

APR 30 2018

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 4/30/2018 Operator Hilcorp API # 30-045-26112

Property Name Melord Well # 11E Location: Unit C Sec 9 Twn 30 Rge 13

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Mudhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chart, chart recorder calibrated 4/3/2018. Start @ 0 psi pressured up to 560 psi, 5 min 560 psi BH 0 psi, 10 min 559 psi BH 0 psi, 15 min 557 psi BH 0 psi, 20 min 557 psi BH 0 psi, 25 min 556 psi BH 0 psi, 30 min 556 psi BH 0 psi. bled back down to 0 psi

By Dana Phillips
(Operator Representative)

Witness Joseph D. Kelly
(NMOCD)

(Position)

Revised 02-11-02