

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: November 30, 2000

**SUNDRY NOTICES AND REPORTS ON WELLS**  
*Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.*

**SUBMIT IN TRIPLICATE - Other instructions on reverse side**

1. Type of Well <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other		8. Well Name and No. Oxnard #13G
2. Name of Operator Robert L. Bayless, Producer LLC		9. API Well No. 30-045-31450
3a. Address PO Box 168, Farmington, NM 87499	3b. Phone No. (include area code) (505) 326-2659	10. Field and Pool, or Exploratory Area Basin Fruitland Coal
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) SW/4 SW/4, 930' FSL & 720' FWL, Sec. 14, T27N, R8W		11. County or Parish, State San Juan, New Mexico

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Spud, Surface Casing & Run Cement
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, A Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

SEE ATTACHED MORNING REPORT.



RECEIVED  
2003 JUN 16 AM 11:46  
070 Farmington, NM

14. I hereby certify that the foregoing is true and correct	
Name (Printed/Typed) Price M. Bayless	Title Engineering Manager
Signature <i>[Signature]</i>	Date June 12 2003
<b>THIS SPACE FOR FEDERAL OR STATE OFFICE USE</b>	

Approved by	Title JUN 17 2003 Date
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operation thereon.	Office FARMINGTON FIELD OFFICE <i>[Signature]</i>

Title 18 U.C.S. Section 1001 and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMOCD

# **Robert L. Bayless, Producer LLC**

Oxnard #13G  
930 FSL & 720 FWL  
Section 14 – T17N – R8W  
San Juan County, New Mexico

## **Morning Report – Drilling**

6/11/03

Build location and dig pit. Line and fence pit. Move L&B Speedrill onto location and rig up. Haul water to location. Spud well at 4:00 pm, 6/10/03. Drill 8 3/4" hole to 60 feet. Circulate hole clean and shut down overnight.

6/12/03

Continue drilling to 140 feet and circulate hole clean. Drop survey tool and trip out of hole. Deviation 1/4° at 140 ft. Rig up and run 3 joints (132.08 ft) 7" 20 #/ft new J-55 ST&C casing, land at 138 ft. Rig up AES and cement surface casing with 65 sx (77 cf) Class B cement with 3% CaCl and 1/4 #/sx celloflake. Good returns throughout job with 2 bbls circulated to pit. Pressure climbed to 600 psi during displacement so displacement was cut short 1.5 bbls. Plug down at 11:00 am. WOC and shut down overnight.