

N ESCAVADA UNIT 328H

API # 30-043-21286



Location

SHL: 1918' FSL 1267' FEL Sec: 10 Twnshp: 22N Rge: 7W
 BHL: 1165' FNL 2305' FWL Sec: 14 Twnshp: 22N Rge: 7W

Lat: 36.151859
 Long: -107.557806

Spud Date: 6/13/2017
 Completion: 8/22/2017
 Pool Name: Escavada N; Mancos
 Re-install GLV: 7/28/2018

Wellbore updated 7/31/18

	MD	TVD
OJO ALAMO	998	993
KIRTLAND	1186	1176
PICTURED CLIFFS	1481	1457
LEWIS	1628	1595
CHACRA	1873	1821
CLIFF HOUSE	3077	2933
MENEFEE	3106	2960
POINT LOOKOUT	4044	3828
MANCOS	4223	3993
GALLUP	4576	4335

Re-install GLV- Tubing :Landed tubing @ 5802'. 177 Jnts of 2 7/8" 6.5# L80. Packer set @ 5512', 7 Gas Lift Valves

Mancos Frac-
 5836'-10928" w .35" diameter- 4 spf total of 488 holes. w/ 25 stages 20/40 sand total of 4,982,100#

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

Surface: 9-5/8" 11 jnts 36# J-55 ST&C
 csg, set @ 341', float collar @ 308'
 Cmt'd 101sx of Type I-II. Circ., 10 bbls
 of cmt to surface.

TD @ 346'.

Intermediate: 7" csg set @ 5802', 137jts of
 J55, 23#, FC @ 5758'. Cmt'd w/ Lead @
 (475sx/165 bbls) of Halcem, followed by Tail
 @ (500sx/115 bbls) of Varicem. w/ TOC @
 480'

TD @ 5810'.

Prod Liner: 4 1/2" csg set @ 10999', 120 jts 2
 PUPS JTS of P-110, 11.6#. LC @ 10950', RSI @
 10928', TOL @ 5640'.
 Cmt'd 505sx of Extendacem. Circ., 20 Bbl
 Good Cement to Surface

TOL @ 5640'.

TD @ 11004'

PBTD @ 10950'.

