



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 8-21-2018 Operator BP America API # 30-045-26368

Property Name N.E.B.V. Well # 211 Location: Unit C Sec 27 Twn 31 Rge 7

Land Type:

State _____
Federal X
Private _____
Indian _____

NMOCD
AUG 22 2018
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): Expired TA TA Expires: _____

Casing Pres. 15 psi
Bradenhead Pres. 0
Tubing Pres. 492 psi
Int. Casing Pres. —

Tbg. SI Pres. —
Tbg. Inj. Pres. —

Max. Inj. Pres. —

Pressured annulus up to 540 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 540psi had drop of approx 5psi in first five minutes - to 535psi - Drop to 530psi at 10 min. Held at 530psi for remainder of test.

By MUZU (Operator Representative) Witness JH (NMOCD) last cal 6-6-18

(Position)

Revised 02-11-02



Graphic Controls
MC MP-1000-IHR
LOG MARKS
ART PUT ON
TAKEN OFF

PRESSURE TEST CHART ANNOTATION
8-21-18
NEBU # 211
CAISING

DATE	
WELL NAME	
RIG NAME	
WHAT IS BEING TESTED	
LP START TIME AND PRESSURE	10:10
LP END TIME AND PRESSURE	10:40
LP FALL OFF IN 5 MINUTES	
LP PASS OR FAIL	PASS - 10
HP START TIME AND PRESSURE	6-18
HP END TIME AND PRESSURE	
HP FALL OFF IN 5 MINUTES	
HP PASS OR FAIL	
TEST EQUIP CALIBRATION DATE	
TEST COMPANY	HIGH TECH RENTAL TOOLS
TESTER NAME/SIGNATURE	Adan Reyes
RIG OP. NAME/SIGNATURE	Mike Hood
WSL NAME/SIGNATURE	
COMMENTS	

540 PSI
530 PSI