



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 9-21-18 Operator Hilcorp Energy Co API # 30-0 45-26597

Property Name Pierce A Well # 4 Location: Unit P Sec 13 Twn 30 Rge 10

Land Type:

State _____
Federal ☒
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒
Pressure observation _____

NMOCD
SEP 21 2018
DISTRICT III

Temporarily Abandoned Well (Y/N): (N) TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. 0

Pressured annulus up to 550 psi. for 35 mins. Test passed/failed

REMARKS:

Post work over Squeeze holes 3325-3355 - Circulated
Cement to Surface (20 barrels) CIBP 6225
BH & HT, nothing when opened.
Chart didn't go to zero. Opened valve across then went
to zero. took 5 min. each test to start pushing up.

By Dana Phillips
(Operator Representative)

Witness Mona Kuehling
(NMOCD)

Wellsite Consultant.
(Position)

Revised 02-11-02