



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

OCT 19 2018

MECHANICAL INTEGRITY TEST REPORT DISTRICT III (TA OR UIC)

Date of Test 10/19/2018 Operator Hilcorp Energy API # 30-045-24155

Property Name Lester Well # 1A Location: Unit D Sec 3 Twn 30 Rge 11

Land Type:

State _____
Federal _____
Private X _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Wellhead Pres. 0 - open Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 580 psi. for 35 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000lbs chart. Start @ 0 psi, pressured up to 580 psi
5 min 578 psi BH 0 psi, 10 min 570 psi BH 0 psi, 15 min 570 psi BH 0 psi, 20 min 565 psi
BH 0 psi, 25 min 563 psi BH 0 psi, 30 min 562 psi BH 0 psi, 35 min 562 psi BH 0 psi,
bled back down to 0 psi

by _____
(Operator Representative)

Witness Jonett D. Kelly
(NMOCD)

(Position)

Revised 02-11-02