

W Lybrook Unit 705H

API # 30-045-35748



Location

SHL: 1344' FSL 2233' FEL Sec: 7 Twnshp: 23N Rge: 8W
 BHL: 335' FNL 283' FEL Sec:12 Twnshp: 23N Rge: 9W

Lat: 36.237918
 Long: -107.721127

Spud Date: 3/16/2017
 Completion: 1/23/2018
 Pool Name: Lybrook Mancos W
 C/o Reinstall GLV: 9/18/2018

updated: 10/9/18 lg

FORMATION	MD	TVD
OJO ALAMO	794	794
KIRTLAND	1004	1002
PICTURED CLIF	1388	1377
LEWIS	1502	1487
CHACRA	1767	1745
CLIFF HOUSE	2868	2813
MENEFEE	2918	2862
POINT LOOKOU	3849	3770
MANCOS	4041	3958
GALLUP	4405	4317

Tubing :Land Production string /Gas lift system. Landed @ 5511'. 168 Jnts of 2 7/8" 6.5# L-80. Packer set @ 5379', 6 Gas Lift Valves

Perf'd w/ @ 5698'-10681' w/ , 0.35" diameter w/ 488 total holes.

Frac'd w/ @ 5698'-10681' w/ 25 stages of 20/40 sand of 4,955,400# total.

12 1/4" Hole

8 3/4" Hole

6 1/8" Hole

Surface: 9-5/8" 15 jnts 36# J-55 ST&C csg, set @ 325', float collar @ 299'
 Cmt'd 101sx of Type I-II. Circ., 10bbbls of cmt to surface.

TD @ 330'.

Intermediate: 7" csg set @ 5675', 134jt, CP80 of J-55, 23#, FC @ 5630'. Cmt'd w/ Lead @ (460sx/161bbbls) of Halcem, followed by Tail @ (490sx/113bbbls) of Varicem. w/ circ 90bbbls of good cement back to surface.

TD @ 5685'

TOL @ 5540'.

TD @ 10760'

PBTD @ 10705'.

Prod Liner: 4 1/2" csg set @ 10751, 116jts of P-110, 11.6#. LC @ 10705', RSI @ 10681', TOL @ 5540'.
 Cmt'd 500sx of Extendacem. Circ., 20 Bbl Good Cement to Surface

