



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

JAN 10 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 1/10/2019 Operator Hilcorp Energy API # 30-0 39-07458

Property Name San Juan 286 Unit Well # 117 Location: Unit J Sec 10 Twn 28 Rge 6

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Wellhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: CIBP @ 7485 ft. patch ran 5774-5815 ft. 1000lbs spring, 1hr clock, 1hr 1000lbs
chart. Start @ 0 psi, pressured up to 560 psi, 5 min 558 psi BH 0 psi, 10 min 553 psi BH
0 psi, 15 min 548 psi BH 0 psi, 20 min 543 psi BH 0 psi, 25 min 540 psi BH 0 psi,
30 min 539 psi BH 0 psi, bled back down to 0 psi.

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Onsite Supervisor
(Position)

Revised 02-11-02