



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

FEB 05 2019

MECHANICAL INTEGRITY TEST REPORT DISTRICT 111 (TA OR UIC)

Date of Test 2/5/2019 Operator Hilcorp Energy API # 30-0 39-25965

Property Name Rocktop Federal 28 Well # 1 Location: Unit A Sec 28 Twn 26 Rge 7

Land Type:
State _____
Federal X
Private _____
Indian _____

Well Type:
Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 5 Tbg. SI Pres. NA Max. Inj. Pres. NA
Mudhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 559 psi for 30 mins. Test passed/failed

REMARKS: 1000lbs spring, 1hr clock, 1hr 1000lbs chart, recorder last calibrated 11/11/2018, start @ 0psi, pressured up to 559 psi, 5min 559 psi BH 0 psi, 10min 557 psi BH 0 psi, 15min 555 psi BH 0 psi, 20min 553 psi BH 0 psi, 25min 551 psi BH 0 psi, 30min 550 psi BH 0 psi, 35min 550 psi BH 0 psi, bled back to 0psi

By Chad Lewis
(Operator Representative)

Witness Jonell D. Kelly
(NMOCD)

(Position)

Revised 02-11-02