



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 4-5-19 Operator Hilcorp Energy API # 30-0 45-32883

Property Name Fogelson 4 Well # 1E Location: Unit A Sec 4 Twn 29 Rge 11

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

NMOCD
APR 06 2019
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well ☒ (N): Workover TA Expires: _____

Casing Pres. ☒ _____
Bradenhead Pres. ☒ _____
Tubing Pres. _____
Int. Casing Pres. ☒ _____

Tbg. SI Pres. ☒ _____
Tbg. Inj. Pres. ☒ _____

Max. Inj. Pres. ☒ _____

Pressured annulus up to 565 psi. for 30 mins. Test passed ~~failed~~

REMARKS: Pressured up to 565psi - pressure held at 565psi at 5 min - held at 565psi at 10 min - 565psi at 15 min - had slight drop to 560psi at 20 min - held at 560psi at 25 min - held at 560psi at 30 min - Passed

CIBP @ 6544'

1000# spring the check last test
3-12-19

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02