



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

MAY 29 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 5/29/2019 Operator Rim Operating API # 30-039-2702

Property Name Ora Well # 8 Location: Unit M Sec 15 Twn 25 Rge 3

Land Type:

State _____
Federal _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Wellhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1 hr clock, 1 hr 1000 lbs chart w/ Temperature. Start @ Ops: pressured up to 565 psi, 5 min 560 psi BHT 0 psi, 10 min 560 psi BHT 0 psi, 15 min 560 psi BHT 0 psi, 20 min 559 psi BHT 0 psi, 25 min 558 psi BHT 0 psi, 30 min 558 psi BHT 0 psi, bled back to Ops.

Last calibrated 1/29/2019

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

PUMPER
(Position)

Revised 02-11-02