



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 7-15-2019 Operator Hilcorp Energy API # 30-0 39-29335

Property Name San Juan 29-5 Unit Well # 55F Location: Unit L Sec 18 Twn 29 Rge 5

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

NMOCD

JUL 16 2019

DISTRICT III

Temporarily Abandoned Well ☒ Workover TA Expires: _____

Casing Pres. ☒ _____
Bradenhead Pres. ☒ _____
Tubing Pres. ☒ _____
Int. Casing Pres. ☒ _____

Tbg. SI Pres. ☒ _____
Tbg. Inj. Pres. ☒ _____

Max. Inj. Pres. ☒ _____

Pressured annulus up to 530 psi. for 30 mins. Test ☒ passed/failed

REMARKS: Pressured up to 530 psi - holding at 530psi at 5 min -
holding at 530psi at 10 min - holding at 530psi at 15 min - slight
drop to approx 525psi after 15 min - holding at 525psi at 20 min -
held at 525psi for last 10 min of test - Passed

(3380')

(1000# spring 1hr clock/chart last cal 5-30-19)

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02