



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 7-10-2019 Operator Hilcorp Energy API # 30-0 39-29335

Property Name San Juan 29-5 Unit Well # 55F Location: Unit Sec 18 Twn 29 Rge 5

Land Type:

State
Federal X
Private
Indian

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

NMOC
JUL 16 2019
DISTRICT III

Temporarily Abandoned Well (X) Post Workover TA Expires:

Casing Pres. Ø Tbg. SI Pres. Max. Inj. Pres.
Bradenhead Pres. Ø Tbg. Inj. Pres.
Tubing Pres. Ø
Int. Casing Pres. Ø

Pressured annulus up to 600 psi. for 30 mins. Test passed failed

REMARKS: Pressured up to 600psi - Fell approx 120psi during 30 min test
Pressure chart shows well Pressure fell below 500psi.
Failed test at 480psi at 30 min.

Testing to 3500'

last cal
5/30/19

By (Operator Representative) Witness (NMOC)

(Position)

Revised 02-11-02