



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOC

JUL 26 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 7/26/2019 Operator Dugan Production API # 30-045-05642

Property Name West Bisti Unit Well # 144 Location: Unit D Sec 34 Twn 26 Rge 13

Land Type:

State _____
Federal X Mineral
Private _____
Indian X Surface

Well Type:

Water Injection X
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. 998
Casinghead Pres. 20 Tbg. Inj. Pres. _____
Tubing Pres. 0
Annulus Casing Pres. 0

Pressured annulus up to 998 psi. for 30 mins. Test passed failed

REMARKS: 1500 lbs spring, 1 hr clock, 1500 lbs 24 hr chart. Start @ 0 psi pressured up to 998 psi, held for 30 min, bled back to 0 psi - good for 5 years.

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOC)

(Position)

Revised 02-11-02