



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

SEP 11 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 9/11/2019 Operator Hilcorp Energy API # 30-045-29955

Property Name Navajo 27 Well # 1 Location: Unit A Sec 27 Twn 29 Rge 14

Land Type:

State Federal Private Indian X

Well Type:

Water Injection Salt Water Disposal Gas Injection Producing Oil/Gas X Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Wellhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 575 psi for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chert. Last calibrated 8/1/2019.
Start @ 0 psi pressured up to 575 psi, 5min 575 psi BH 0 psi, 10min 575 psi BH 0 psi, 15min 575 psi BH 0 psi, 20min 575 psi BH 0 psi, 25min 575 psi BH 0 psi, 30min 575 psi BH 0 psi, bled back to 0 psi. Test passed

[Signature] (Operator Representative)

Witness [Signature] (NMOCD)

(Position)

Revised 02-11-02