



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR ~~LIC~~)

Date of Test 10-18-19 Operator Hilcorp Energy API # 30-0 45-80422

Property Name ROPCCO 4 Well # 2 Location: Unit I Sec 4 Twn 29N Rge 14W

Land Type:

State _____
Federal _____
Private X
Indian _____

NMOCD
OCT 24 2019
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well ~~Old~~ New TA TA Expires: 10-18-2024

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. No tubing
Int. Casing Pres. -

Pressured annulus up to 580 psi. for 30 mins. Test ~~passed~~ failed

REMARKS: Pressured up to 580psi - had drop to 570psi in 3min - 570psi 6min -
found and repaired leaking casing valve - pressure stabilized at 580psi - 580psi at 10min -
580psi at 15min - slight drop to 575psi 20min - 575psi at 25min - 575psi at 30min -

CIBP 925'

1000# spring 1hr clock last cal / 8-1-19

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02