



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT


(TA OR UIC)

Date of Test 7-6-06 Operator ELM RIDGE RESOURCES API # 30-0 39-27533

Property Name Lybrook Yard WDU Well # 1 Location: Unit B Sec 14 Twn 23 Rge 7

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____



Well Type:

Water Injection ☒ _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Gradenhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. NA

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. 915

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: CSG & PACKER TEST. PRESSURE UP ON CSG TO 560 PSI. WAIT
FOR 30 min's. RECORD PSI WITH PRESSURE RECORDER. AFTER 30 min
TEST PRESSURE WAS @ 555 PSI.

By Richard GRAVES
(Operator Representative)

Witness Felipe G. Ponce
(NMOCD)

Production Foreman
(Position)

Revised 02-11-02