

Operator CONOCOPHILLIPS	Legal WellName SAN JUAN 29 5 UNIT #057F	API / UWI 300392972300	County RIO ARRIBA	State/Province NEW MEXICO
Surface Legal Location NMPM-29N-05W-20-J	N/S Dist (ft) 1,980.00	N/S Ref S	E/W Dist (ft) 2,100.00	E/W Ref E
Survey Data				
Date	MO (MKB)	Ind (")	Method	Survey Company
6/2/2006	251.00	1.50	TOTCO	TOTCO
6/3/2006	750.00	2.00	TELEDIFT	TELEDIFT
6/3/2006	1,250.00	2.00	TELEDIFT	TELEDIFT
6/3/2006	1,750.00	2.00	TELEDIFT	TELEDIFT
6/3/2006	2,250.00	2.00	TELEDIFT	TELEDIFT
6/4/2006	2,750.00	2.00	TELEDIFT	TELEDIFT
6/4/2006	3,250.00	1.00	TELEDIFT	TELEDIFT
6/4/2006	3,750.00	1.00	TELEDIFT	TELEDIFT


I, the undersigned, certify that I acting in my capacity as Drilling Superintendent for ConocoPhillips Company, am authorized by said company to make this report; and that said report was prepared under my supervision and directions, and that the facts stated herein are true to the best of my knowledge and belief.

[Signature]

Subscribed and sworn to me this 21 July 06

[Signature]
Notary Public in and for San Juan County, New Mexico

My commission expires January 13, 2010



ConocoPhillips

END OF WELL SCHEMATIC

SAN JUAN 29.5 UNIT #057F

Well Config: Vertical Main Hole 7/12/2006 8:36:16 AM

RKB (MD)	Schematic	Actual
16		
24		
26		
129		
134	Main Hole, 13 1/2,	
	16-251	
198		
199		Float Collar, 9 5/8, 198,
		199
242		
243	Surface Casing	Guide Shoe, 9 5/8, 242,
	Cement, 16, 243	243
251		
	Main Hole, 8 3/4,	
2,850	251-3,980	
3,931		
3,932		Float Collar, 7, 3,931,
		3,932
3,976		
	Intermediate Casing	Float Shoe, 7, 3,976,
3,977	Cement, 16, 3,977	3,977
3,980		
5,248		Perforated, 5,248-5,736,
		6/21/2006
5,653		Marker Joint, 4 1/2,
5,668		11.60, N-80, 5,653,
		5,668
5,736		
5,789		
	Main Hole, 6 1/4,	Perforated, 5,789-5,992,
5,992	3,980-6,063	6/20/2006
7,794		Marker Joint, 4 1/2,
		11.60, N-80, 7,794,
7,804		7,804
7,939		Perforated, 7,939-8,030,
		6/20/2006
8,030		
8,040		
8,059	Production Casing	Float Collar, 4 1/2,
8,060	Cement, 2,850, 8,063	8,060, 8,061
8,063	Cement Plug, 8,040,	Float Shoe, 4 1/2,
	8,063	8,061, 8,063

Casing Strings

Production, 8,063.0ftKB

Casing Description

Production

Centralizers

N/A

Comment

RUN 186 JTS & 2 PUPS 4 1/2" 11.60 PPF N-80 LT&C PRODUCTION
TO TD CASING SET @ 8063'.